



- STAGE 1:
- Installation of the contractor(s) site barracks and storage zone out at the secured site (blue)
 - Demolition of the « Mess-Concierge » and « Garage » buildings, with dismantling of the steel sheds (red)
 - Excavation works of the South-West corner (brown) and earth spread in a thin layer on the North-East part of the site (light green)
 - Construction of the first (South-West) part of the car parkings, the motos and bikes parkings (47 cars, 5 motos, 24 bikes; yellow)
 - Final landscaping of the South-West site (green)

- STAGE 2:
- Excavation works on the North-West side of the existing building to level -5, 00 m (brown)
 - Backfill on the existing paved zones (green)
 - First part of the new road to the North-East service zone at -5, 00 m (yellow)

- STAGE 3:
- Construction of the Central and West wings of the new laboratories & atrium (blue)
 - Moving of the North-East lower labs (G1/G2) and Magazin, as well as part of the main building labs, in the new building
 - Demolition of the North-East lower labs (G1 / G2) and Magazin (red)
 - Final landscaping to the north of the new construction (green)

- STAGE 4:
- Excavation works on the North-East side of the existing building (brown)
 - Backfill to create the garden hill (dark green)
 - Final landscaping of the North of the site up to the existing East fencing hedge (green)

- STAGE 5:
- Construction of the East wing of the new laboratories & Atrium (blue)
 - Moving the remaining labs from the existing building to the new shed.
 - Dismantling of the Temporary BRRC Lorries and related equipment and of the service zone at level -5, 00 m (yellow)
 - Final landscaping of the South-East part of the site, up to existing fence (green)
 - Removal of the contractor(s) site barracks and storage zone
 - Relocation of the fencing hedge and access gate to the East limit of the site and final landscaping of the East stroke of land

- STAGE 6:
- In priority: addition of the new facades to the existing building
 - Transformation of the existing labs to office spaces and related function (light)
 - Construction of additional toilet facilities
 - Partial fitting out the existing basement level

